SOCIUS ENGG. TECH. PVT. LTD.

AN ISO 9001: 2015, IRQR, CERTIFIED COMPANY

CERTIFICATE

Note: Only Items Executed in bill are incorporated.

NAME OF WORK: Providing And Fixing Stone benches in Ward No.01, 02, 03 and 04
Name of the Agency: - Shri BB Umesh
Bill No:- 3rd and Final Bill
Online Work order: EE(PROJECT)/YNK ZONE/WO/07/2022-23 Dated : 15/07/22
Head of Account :
Job Code:- 001-20-000009

BOQ Sl No	Description of Work	Comments/Observation
1	KSRB 2-2 : Earthwork excavation by manual means for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications. (Page No 6, I.No.2.3)	Work done up to the billed quantity and quantity is satisfactory
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. (P.No-222,I No-27.18)	Work done up to the billed quantity and quantity is satisfactory
3	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete. As per the direction of Engineer incharge. (P.No.27, I.No.5.30)	Work done up to the billed quantity and quantity is satisfactory
4	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 Specification No. KSRRB M800-6. (P.No.180, I.No.24.1 of PW, P&IWTD SR 2018-19)	Work done up to the billed quantity and quantity is satisfactory

SOCIUS ENG. TECH. PVT. LTD. Bengaluru 560 010

AE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bengaluru

Scanned by TapScanner

BOQ Sl No	Description of Work	Comments/Observation
5	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mix finished with flush pointing using white cement, including cost of materials, mortar, including cutting, griding the edge to half/full round wherever required, labour, curing complete as per specification. (P.No-112,I No-14.62)	Work done up to the billed quantity and quantity is satisfactory
6	KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications, including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of modified proctors density. MORTH Specification No. 305 (P.No.147, I.No.19.60)	Work done up to the billed quantity and quantity is satisfactory
7	Executive Bench- Made out of Sadarahalli grey stone with hand supports with 3 line finishing with arch design with 100mm slabs. Height 90x Length 1500 width 45 cms (Data approved rate)	Work done up to the billed quantity and quantity is satisfactory
E1	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications(P.No-155,I No-20.18)	Work done up to the billed quantity and quantity is satisfactory
E2	Supplying and fixing of garbage bins rectangular with permenent structure series without arch 100litre capacity approved by Engineer in charge Data approved rate	Work done up to the billed quantity and quantity is satisfactory

Bengaluru 560 010

AE

Scanned by TapScanner

SOCIUS ENGG. TECH. PVT. LTD.

AN ISO 9001: 2015, MSME. CERTIFIED COMPANY

To,

The Executive Engineer,

BBMP Yelahanka Division,

Bengaluru.

Sub: Submitting 3rd and Final Bill Name of work: Providing And Fixing Stone benches in Ward No.01, 02, 03 and 04.

Ref: BBMP/EE/Project/YNK ZONE/W.O/07/2022-23 Date: 15/07/2022

Respected sir,

As mentioned in the above subject we are submitting the 3rd and Final bill of the work : Providing And Fixing Stone benches in Ward No.01, 02, 03 and 04.

The bill includes,

1. EMB
2. Test reports
3. Photos
4. Barchart
5. Drawings

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Yours Faithfull,

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: support@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner